# DISTRICT PRIMARY EDUCATION PROGRAMME (DPEP)

PROJECT PERFORMANCE INDICATORS - DPEP-I STATUS AS ON 30-06-1997

MIS UNIT



## EDUCATIONAL CONSULTANTS INDIA LIMITED

(A Govt. of India Enterprise) C-24, Friends Colony, Mathura Road New Delhi - 110024

# ASSAM

### **CIVIL WORKS**

### TABLE-I

		94-95			95-96		96-97			
Activity	Target .	In Progress	Work Completed	Target	In Progress	Work Completed	Target	In Progress	Work Completed	
New School - Primary Schools	- 16	0	0	14	0	0	-	-	-	
Add. Classrooms - Primary Schools	8	2 ·	6	36	, 25	11	42	39	O	
Renovation/Repairing - Primary Schools	29	4	22	100	39	2	-	- 12	-	
Toilet	61	5	56	302	132	129 ·	84	35	1	
Drinking Water	-	-	-	<u>.</u>	-	<u>-</u> .	-	- '	-	
BRC	10	7	3	7	. 3	0	-	-	-	
CRC	15	0	15	220	155	62	52	42	0	
DIET	-	-	· <b>-</b>	-	-	-	-	-	-	
SCERT/DTERT	-	-	-	-	-	-	-	-	-	
SIEMT	-	-	-	-	-	-	-	-	-	
Total	139	18	102	665	354	204	178	116	1 `	

### TRAINING

TABLE-III

Year - 1994-95

	Total Planned	In Progress	Completed Nos.	Planned in Current Year 1997-98	Remarks
Master Trainers/ Resource Persons (including District/Block/CRC level)	3	-	3	1	•
Instructors (ALS & NFE)	-	•	-	5	
Faculty Members/Co-ordinators (including BRC/CRC/ARG/ BRG etc.)	-	-	- 2 -	-	
Field Workers	•	_	-	•	
Teachers/Shiksha Karmis	3	-	3	1	
Panchayat Members/VEC Members	-	*	-	. *	
Educational Administrators	-	-	-	-	
Project Staff	-	-	-	-	
Head Masters	3	-	3	-	
Not covered above (ECCE)	-	-	-	7	

### TRAINING

Year - 1995-96

TABLE-III

	Total Planned	In Progress	Completed Nos.	Planned in Current Year 1997-98	Remarks
Master Trainers/ Resource Persons (including District/Block/CRC level)	12	-	12	3	•
Instructors (ALS & NFE)	3	3	3	13	
Faculty Members/Co-ordinators (including BRC/CRC/ARG/ BRG etc.)	12	-	12	-	
Field Workers	-	_	-	-	
Teachers/Shiksha Karmis	12		12	-	
Panchayat Members/VEC Members	6	6	6	3	
Educational Administrators	3		3	-	
Project Staff	-	-	-	-	
Head Masters	12	-	12	· <b>-</b>	
Not covered above (ECCE)	6	-	63	9	20 centers opened in Darrand & 20 centers opened in Dhubri

### TRAINING

Year - 1996-97

TABLE-III

	Total Planned	In Progress	Completed	Planned in Current	Remarks
The state of the s	rianned		Nos.	Year 1997-98	
Master Trainers/ Resource Persons (including District/Block/CRC level)	18	. <del>-</del>	15		•
Instructors (ALS & NFE)	12	12	12	5	
Faculty Members/Co-ordinators (including BRC/CRC/ARG/ BRG etc.)	18	-	, 15	1	
Field Workers	•	_	- ;	-	
Teachers/Shiksha Karmis	18	-	15	1	
Panchayat Members/VEC Members	*	-	-	1	
Educational Administrators	3	3	3	-	
Project Staff	-	-	*	-	
Head Masters	18	_	15	1	
Not covered above (ECCE)	12	-	12	7	

### TRAINING

Year - 1997-98

TABLE-IIII

	Total Planned	In Progress	Completed Nos.	Planned in Current Year 1997-98	Remarks
Master Trainers/ Resource Persons (including District/Block/CRC level)	33	6	6	3	•
Instructors (ALS & NFE)	15	3	3	15	
Faculty Members/Co-ordinators (including BRC/CRC/ARG/ BRG etc.)	33	. 6	6	-	
Field Workers	<u>-</u>	-	-	-	
Teachers/Shiksha Karmis	36	6	6	-	
Panchayat Members/VEC Members	3	•	-	3	
Educational Administrators	-	-	*	-	
Project Staff	-	-	-	-	
Head Masters	36	6	6	' -	
Not covered above (ECCE)	99	3	6	, 21	

# PROJECT PERFORMANCE INDICATOR - ASSAM UPTO 30.06.1997 FLOW OF FUNDS FUND RECEIVED

#### TABLE IV

	94	94/95		95/96		5/97	9'	7/98	TOTAL
	GOI	STATE	GOI	STATE	GOI	STATE	GOI	STATE	
STATE LEVEL	84	0.50	192	29.18	15'	72.50			4342.18

# FLOW OF FUNDS FUND SPENT

#### TABLE IV

	94/95	95/96	96/97	97/98	TOTAL
STATE COMPONENT	48.910	186.17	195.274	29.92	460.274
Districts	86.47	1524.63	1039.65	58.50	2709.253
TOTAL	135.38	1710.80	1234.92	88.42	3169.53

Expenditure figures are not matching with PMIS figures. Figures not reconciled by the State inspite of several reminders.

#### **FUNDS**

TABLE-VI

	Received	Spent
Total	4342.18	3169.53

### CIVIL WORKS COMPLETED (SINCE THE PROJECT START)

TABLE-VII

	New Schools Built	Number of additional Classrooms Built	BRCs Built	CRCs Built
Total	-	17	3	77

### **EDUCATION INDICATORS IN PROJECT DISTRICTS**

Table X

									1 111/11 /1
		Total			SC			ST	
	Male	Female	Total	Male	Female	Total	Male	Female	Total
Darrang	,								
Primary Students	88501	76716	165217	*	*	*	*	**	*
NFE Students	370	716	1086	*	*	*	*	*	*
ECE Centers (Students)									
Dhubri		,							
Primary Students	115307	105243	220550	*	*	*	*	*	*
NFE Students	301	596	897	*	*	. *	*	*	*
ECE Centers (Students)									
Morigaon									
Primary Students	50864	48878	99742	*	*	* ;	*	*	*
NFE Students	433	463	896	*	*	*	*	*	*
ECE Centers (Students)		•							

Data of 1996 is currently not available as the process of collecting detailed statistics through EMIS data capture formats for 1996 is at present going on.

# TRENDS IN EDUCATION INDICATORS IN PROJECT DISTRICTS

Table XI

State		Enrol	ment		Tea	chers	Classrooms		
	Base	Year	Curre	Current Year 1996		Current Year	Base Year	Current Year	
	1993	3-94	19			1996	1994-95		
	Total	Female	Total	Female					
Assam	377588 *	168651 *	485509 **	230837, **	8351 *	10490 *	NA	10152 ***	

# HARYANA

## PROJECT PERFORMANCE INDICATOR - HARYANA Upto 30.06.97,

## **CIVIL WORKS**

TABLE -I

													IADLL	
Type of construction		1994-95			1995-90	i	1996-97			Current	Year *	Projection for the Current Quarter		Remarks
	Planned	In Progress	Completed	Planned	ln Progress	Completed	Planned	In Progress	Completed	In Progress	Completed	To be completed	Not completed	
New Building - Primary Schools	28			32	2	-	82	23		68	2	•	·	
Existing School without Building		·	-	34	1		7	15		-			-	·
Addl. Class-rooms - Primary Schools	11	·		415	81	16	346	567	101	482	109			
Renovation/Repair - Primary Schools			,-	200		198	208	193	10	198				
Toilets	98		-	1535	338	1137	50	65	481	26	391	-		
Drinking Water	20		-	432	56	395	205+88*	64	205 <sub>1</sub>	83	321	·	-	
BRC	28		- :	•			-	. 10	2	18		-	-	
CRC	152	-	-	24 / 54	102	. 92	90	8?	<b>8</b> 6 ,	61	231		-	-
Boundary Wall - Primary Schools		-	-	107	53		117	73	141	82	12		-	-
DIET							Not Planned				•			
SCERT/DTERT							Not Planned							
SIEMT							Not Planned		•					
MIS Centre	•						Not Planned							
ECE Centres							Not Planned							
Hostel					,		Not Planned			•				

<sup>⇒</sup> Note: '-' means Nil

<sup>\*</sup> Current year budget has not been approved by GOI so far.

<sup>\* 88</sup> drinking water facilities were re-appropriated extra in addition to planned works.

## **APPOINTMENT IN PROJECT INSTITUTIONS**

TABLE-II

	Total Planned for 7 years	Total completed till date	% Female till date	Planned for current year	Competed for current year	% Female for current year
Primary Schools teachers	2950	•	-	-	-	_
Cluster - Teacher	266	248	-	18	13	-
SIEMT- Training Staff	62	7	• .	55	33	30
DIET - Training Staff	27	11 -	· •	16	16	62.50
SPO - Staff	63	32	32.5	31	. 26	50
DPO - Staff	124	53	23	71	45	11
ECE - Instructors		not p	lanned			<del></del>

## **TRAINING**

TABLE-III

	Total Planned	Total completed till date	Planned in the current year	Completed in current year	Remarks
Master Trainers/ Resource Persons	160	160	112	112	<del>-</del>
Cluster/Block Staff	266	266	266	266	-
BRC	67	56	28	39	-
Teachers	· 9193	8969	8863	. 8469	-
Headmaster .	2339	2334	2999	2054	-
NFE Instructor	94	60	, 94	52	-
ECE Instructors	3701	3134	3701	Nil	
VEC Members/ NGO Leaders/ Activists	-	-	•	-	-
Admin./Managers	-	-	-	-	-

Master Trainers/ Clusters/ BRCs & Teachers were imparted training in Hindi, Maths and Gender Sensitisation in three different workshops.

NFE instructors have been given re-orientation course during the current year in addition to the initial training imparted the previous year.

## **FLOW OF FUNDS**

### **FUND RECEIVED**

TABLE IV

(Amount in Lakhs)

State	199	4-95	1995-96		1996-97		1997-98 •		• TOTAL
Implementation	GOI	STATE	GOI	STATE	GOI	STATE	GOI	STATE	
Society	311.74	46.19	518.31	91.47	2420.93	275.46	500.00	148.89	4312.99

### **FUND SPENT**

TONDSTENT								
Fund Spent	1994-95	1995-96	1996-97	1997-98 UPTO 30.06.97	Total			
State Component	11.71	81.07	290.58	154.44	537.91			
Hissar	1.39	281.39	710.94	119.51	1113.23			
Sirsa	1.43	180.53	362.61	122.55	667.12			
Kaithal	5.48	187.43	246.38	59.94	499.23			
Jind	6.90	187.42	190.25	41.41	425.98			
Total Spent	26.91	917.84	1800.76	497.85	3243.47			

## PROCUREMENT (CONTRACT VALUE)

TABLE-V

	94/95	95/96	96/97	97/98	Total
ICB	-	-	•	-	-
NCB	-	90.22	170.20	-	260.42
Shopping	22.50	-	430.87	21.79	475.16
Others (civil works through VCC)	<u>-</u>	101.28	150.50	50.00	301.78
VCC	•	200.04	400.40	41.50	641.94
Total	22.50	391.54	1151.97	113.29	1679.30

Updated status as provided by State

Note: '-' means Nil

### **FUNDS**

TABLE-VI

	Received	Spent
Total	4312.99	3243.47

## **CIVIL WORKS COMPLETED (SINCE THE PROJECT START)**

TABLE-VII

	New Schools Built	Number of additional Classrooms Built	BRCs Built	CRCs Built
Total	2 .	226	2	201

## **TEACHER TRAINING INDICATOR**

#### TABLE-VIII

· .	Appointed	Trained	Workbooks Printed
Total	No teachers have been appointed from DPEP fund so far	8969 out of 9193 existing teachers	<del>-</del>

## **STUDIES**

#### TABLE-IX

	Total Planned	Total Completed	Current Year Planned	Current Year Completed	Remarks
Baseline Survey	12	4	4	0	All in progress
Research studies	36	12	12	2/0	4 in progress
Finance Study	1	1	0	1	
Social Assessment	4	4	0	0	-

## **EDUCATION INDICATORS IN PROJECT DISTRICTS**

Table X

		Total			SC			ST		
	Male	Female	Total	Male	Female	Total	Male	Female	Total	
Primary Studen	nts			•						
Hissar	100826	87412	188238	34253	28788	63041	•	-	-,	
Sirsa	514767	45195	96662	17710	15286	32996	-	-	-	
Kaithal	50602	41434	92036	14561	11073	25637	-		-	
Jind	67878	56253	124131	16642	13481	· 30123	-	-	-	

### TRENDS IN EDUCATION INDICATORS IN PROJECT DISTRICTS

Table XI

State	· Enrolmen	nt 1996-97	Teachers 1996-97	Classrooms 1996-97
	Current Year		Current Year	Current Year
	Total	Female		
Haryana	501067	230294	9030	9021

# KARNATAKA

## **CIVIL WORKS**

TABLE - I

	Total Planned	Total Completed till date	In Progress	Planned for current year	Started of current year	Completed of current year
New Building - Primary Schools	461	180	218.	•	-	, N.,
Additional Classrooms-Primary Schools	28	14	2	-	-	49
Renovation/Repair-Primary Schools	211	137	30		-	-
Toilets	929	429	178	-	· -	
Drinking Water	944	429	178	-	-	_
BRC	40	1 .	19	-	-	~
CRC .	· 228	50 ,	. 147			_
DSERT	2	-	-,	-	-	-
MIS Centres	5	2	i	-	÷ '	_
Boundary walls	62	-	-	-	-	_
ECE Centres	1		1		`	
Kitchen Blocks	12	-	-			
Any other category(SPC Repairs)	1	1 .			· · · · · · · · · · · · · · · · · · ·	
Construction of Garrage for SPO	1	•	-			

Updated status as provided by State

Note: No civil works planned for the year 97-98

### **APPOINTMENT IN PROJECT INSTITUTIONS**

, TABLE-II

	Total Planned	Total completed till date	% Female till date	Planned for current year	Competed for current year	% Female for current year
Primary Schools teachers	2270	2266	50	. 1014	1014	50
Cluster - Teacher	339	327	15	339	339	15
DIET - Training Staff	92	67	40	. <del>-</del>	-	-
SPO - Staff	39	33	24	. <del>-</del>	-	-
DPO - Staff	60	48	16	-	c -	-

## **TRAINING**

TABLE - III

	Total Planned	Total completed till date	Planned in the current year	Completed in current year	Remarks
faster Trainers/ Resource Persons	588	384	240	, -	
'luster/Block Staff'	678	•	339	-	
eachers	57478	37461	29528	-	
leadmaster	· 13712.	4500	4800		
TEC Members/ NGO Leaders/ Activists	76225	8600	28120	3648	
Administrators/Managers	450	130	250	-	
NFE Instructors	200	-	200	-	
ECE Instructors	-594	-	594	-	

## **FLOW OF FUNDS**

### **FUND RECEIVED**

. TABLE IV

		<u> </u>						<del> </del>	IADLE IV	
	94	/95	95	95/96		6/97	9'	7/98	TOTAL	
	GOI	STATE	GOI	STATE	GOI	STATE	GOI	STATE		
FUND RECEIVED	1397.39	237.77	2214.91	390.86	1500	246.81	-	-	5987.74	
FUNDS SPENT				<u> </u>		<u> </u>				
State Component	19.	225	. 101	101.180		136.510		24.737		
Belgaum	0.1	177	249.430		772.566		141.605		1163.778	
Kolar	0.0	676	320	.677	396.463		213.979		931.795	
Mandya	3.2	225	288	.010	433.590		195.030		919.855	
Raichur	0.3	304	202	.573	50	2.902	11	4.322	820.101	
TOTAL	23.	607	1161.870		2242.031		689.673		4117.181	
Disbursement Claims	20.	264	1040	1040.216		1993.618		607.394		

## PROCUREMENT (CONTRACT VALUE)

#### TABLE-V

	94/95	95/96	96/97	97/98	Total
ICB	•		45.25	-	45.25
LCB	-	-	. 219.32	92.90	312.22
Shopping	9.79	35.18	764.51	74 29	883.77
Other	•	-	-	-	-
Total	9.79	35.18	1029.08	167.19	1241.24

### **FUNDS**

TABLE-VT

	Received	Spent
Total	5987.74	4117.181

## <u>CIVIL WORKS COMPLETED</u> (SINCE THE PROJECT START)

TABLE-VII

	New Schools Built	Number of additional Classrooms Built	BRCs Built	CRCs Built	
Total	180	14	Oι	50	

### **TEACHER TRAINING INDICATOR**

TABLE-VIII

	Appointed	Trained	Workbooks Printed	Remarks
Total	5153	5153	28.43 lakhs	<ol> <li>Appointed during 1996-97 in 4 DPEP Districts only as part of the regular Education Department's recruitment programme</li> <li>Total number of teachers appointed in all the districts of Karnataka during 1996-97 is 18,609</li> </ol>

TABLE-IX

	Total Planned	Total Completed	Current Year Planned	Current Year Completed	Remarks		
Baseline Survey	11	9	2	-			
Research studies	5	. 2	1	-	-		

### **EDUCATION INDICATORS IN PROJECT DISTRICTS**

TABLE X

	Total				, SC			ST			
	Male	Female	Total	Male	Female	Total	Male	Female	Total		
Primary Students	578543	557112	1135655	84387	75076	159463	43074	33350	76424		
NFE Students	-	-	-	•	-	-	<u>-</u>	-	-		
ECE Centers (Students)	-	-	-	-	-	<del>-</del>	<u>-</u>	-	-		

### TRENDS IN EDUCATION INDICATORS IN PROJECT DISTRICTS

TABLE XI

State		Enrolr	nent		Tea	chers	Classrooms		
	Base	Year .	Currer	Current Year		Current Year	Base Year	Current Year	
	Total	Female	Total	Female					
Karnataka	1088757	497784	1135655	557112	29648	38293	10530	15347	

Note: Data is for the year 1995-96

1996-97 data is not yet available

# KERALA

## **CIVIL WORKS**

TABLE -I

r2														4.44	71.41
vpe of construction		1994-9	5		1995-96	)		1996-97			Current Ye	var	Projection Current Qu		Remarks
	Planned	In Progress	Completed	Planned	In Progress	Completed	Planned	ln Progress	Completed	Planned	ln Progress	Completed	To be completed	Not completed	
lew Building - Primary Schools	-12	-	-	<u>-</u>	•	-	-	-	-	<u>-</u>	-		-	-	
xisting School without Building								Not Plar	nned						
ddl Class-rooms - Primary Schools			-	518	109	409	92	92	0	180	-	-	319	210	
enovation/Repair - Primary Schools	_	-	-	-	-	-		<del>-</del> .	-	32	-	-	-	-	
bilets	-	-	-	51	12	39	14	14	U	100	<u>-</u>	-	35	23	
Irinking Water		-	-	66	18	48	10	10	0	95		-	34	16	
RC	20	()	20	5	0	5	4	-	-	-	-	-	·	~	
'RC'	167	11	156	-	-	-	-	-	·	_	·	-	-	-	
DIET						**************************************		Not Plan	nned						
CERT/DTERT	1			-	-	-	-	+	-	-	-	-	-	-	
HEMT		*						Not Plaz	wed		• · · · · · · · · · · · · · · · · · · ·		<del></del>		
MS Centre								Not Plan	ned						
CE Centres								Not Plan	nned				-		
lostel								Not Plan	nned			-	-e		
Boundary Wall - Primary Schools								Not Plan	nned						
Compound Wall	-	-	-	3	()	3	-	_	-	-			-	-	
Separation Wall	-	-	-	625	170	455	-	-	٠	130		-	268	98	
Multi Grade Centre	-		-	-	-	-	30	- 30	Ü	-	-	-	-	-	
Placement of Rented Schools		-	-	25	-	_	-	-	-	3	-	-	-	-	
Placement of Old Class rooms	-	-	-	138	138	-	-	-	-	-	•	•	138	138	

Note: '-' means not applicable

### **APPOINTMENT IN PROJECT INSTITUTIONS**

TABLE-II

State	For the	Entire Projec	t Period	F	or the Current Ye	Remarks if any	
	Planned	Appointed till date	% Female appointed	Planned	Appointed till date	% Female appointed	•
Primary Schools teachers	210	0	-	104	-	-	Appointment can be done only after establishing new school
BRC Coordinator	375	327	12	-	-	-	
CRC Co-ordinator	342	342	18	•	-	,	Cluster lead school headmaster is the co-ordinator
SIEMT- Training Staff	10	-		10	-		
DIET - Training Staff	-	-	-	_		-	No addl. staff planned
ECE - Instructors	30	30	20	30	30	20	- 7
SPO - Staff	29	29	18	2	2	17	
DPO - Staff	68	54	16	3	2	<u>-</u> ·	

Updated status as provided by State

Note: '-' means not applicable.

### Training/Workshop/Seminar

TABLE -III

uning for Type o	ning for		Duration (No. of days)	199	94-95	199	95-96	199	06-97	199	97-98	199	)8-99	1999	-2000	20	00-01
			Planned	Completed	Planned	Completed	Planned	Completed	Planned	Completed	Planned	Completed	, Planned	Completed	Planned	Complete	
MasterTrainers/	a Teaching methodology	5	45	45	45	45	45	45	105	105			•				
lesourcePersons	b Development of evalation tool	6							70	105							
	e Action research	5	-1-		1+1		-		60			110	=				
	d ECCE	5			142	142	142	()	142	-		112.1	-			1 1	
	a Teaching methodology	[0	275	208	275	210	375	291	375	291					74		
	b_Procurement workshop	2			-	: -		-	30	-	N Ŧ		7.00				
'RC Staff	il		,	*		1		*	-		1				- L	1,41	
eachers	a Teaching methodology	5			5000	5000	5000	5000	14894	14894					0.0		
eadmasters	a Orientation on DPEP	1	1841	[84]	1841	1841	1841	1841	1841	1841	X			1-	79-1	-	
FE Instructor	a. Teaching methodology	5	-	•	-	-	30	,	30								
CE uctors	a Teaching methodology	5	-	-	3319	0	3319	0	3319	-							
EC Members/	a Objectives of the programme	1		-	5960	5960	5960	5960	5960					Figure Entheten			
GO Leaders/	h		<del>^</del>						Not Planned			<u> </u>	<del></del>				
HIVISTS	c								Not Planned	14			1,				
Immstrators/	a								Not Planned							4	
anagers	b							,	Not Planned	- 17 T 1990				-			
	e								Not Planned		=						

Note 🧺 means not applicable

### LIBRARY & DOCUMENTATION CENTIN

The Manufacture of Educational Administration.

7-B. Ma Aurobindo Marg.

New celbi-110016 D-11976
DOC. No.

DOC, No. 04-09-2003,

### **FLOW OF FUNDS**

## **Fund Received**

TABLE IV

(Amount in Lakhs)

			F	unds Recei	ved During	the Year		•	
Year	1993/94 .		1994/95		1995/96 .		1996/97		TOTAL
	GOI ,	STATE	GOI	STATE	GOI	STATE	GOI	STATE	
SIS	-	-	846.51	51.00	1901.85	427.83	575.00	244.59	4046.78

### **Funds Spent**

TABLE IV

						(Amount in Lakh:
	93/94	94/95.	95/96	96-97	1997-98	Total
State Component	-	26.14	80.00	171.26	35.43	312.83
Malappuram		8.46	596.77	568.30	110.04	1283.57
Wayanad		6.21	113.64	105.43	33.42	258.70
Kasargod		8.84	245.11	307.85	91.94	653.74
Total Spent		49.65	1035.52	1152.84	270 83	2508.84

## PROCUREMENT (CONTRACT VALUE)

TABLE-V

	Yearw	Yearwise Procurements (Contract value)					
	94/95	95/96	96/97	97/98	Total		
ICB	-	-	-	-	-		
LCB		22.47			22.47		
Shopping	21.93	33.91	46.069	5.39	107.299		
Other .	-	•	-	- -	-		
Total	21.93	56 38	46:069	5.39	129.769		

Note: '-' means not applicable.

### **Funds**

Table VI

·	Received	Spent
Total	4046.78	2508.84

## **Civil Works Completed (Since the Project Start)**

### Table VII

	New Schools Built	No.of addl.Class Rooms Built	BRCs Built	CRCs Built
Total	-	· 409	`25	156

### **Teacher Training Indicator**

#### Table VIII

	Appointed	Trained	Workbooks Printed
Total	Appointment can be done only after establishing new schools	14894	•

## PROJECT PERFORMANCE INDICATOR - KERALA Upto 30.06.97

#### **STUDIES**

#### **TABLE-IX**

State	For the Entire Project Period		For the Current year			Remarks	
	Planned	Completed till date	In Progress	Planned	Completed till date	In progress	Pre-project activity
Baseline Survey	-	-	-	• <del>-</del>	-	<del>-</del>	
Research studies	36	2	-	34	· <u>-</u>	24	

Updated status as provided by State

Note: '-' means not applicable.

## **EDUCATION INDICATORS IN PROJECT DISTRICTS**

#### Table X

	Total		SC		ST				
	Male	Female	Total	Male	Female	Total	Male	Female	Total
Primary Students						,		1	•
Kasargod	42979	40592	83571	3825	3532	7357	1034	927	1961
Mallapuram	160789	152337	313126	13789	12756	26545	521	495	1016
Wayanad	27386	25848	53234	1527	1445	2972	- 5818	5338	11156

## PROJECT PERFORMANCE INDICATOR - KERALA Upto 30.06.97

## TRENDS IN EDUCATION INDICATORS IN PROJECT DISTRICTS

Table XI

State	Enrolment 1996-97		<b>Teachers 1996-97</b>	Classrooms 1996-97 Current Year	
	Curren	Current Year			
	Total	Female			
Kerala	449931	218777	16718	14260	

# MADHYA PRADESH

## PROJECT PERFORMANCE INDICATOR - REPORT CIVIL WORKS

State: Madhya Pradesh

Table - I **Projection for** Type of construction 1994-95 1995-96 1996-97 Current Year Remarks the Current ' Quarter To be Planned Completed Planned ln Completed Planned ln Completed ln Completed Not Progress Progress Progress Progress completed completed 1310 1207 1412 508 1715 New Building - Primary Schools 2004 Existing School without Building 1061 722 1271 Addl. Class-rooms - Primary Schools 276 2009 17478 713 - 394 486 Renovation/Repair - Primary Schools 326 V16 720 Included in building work Toilcts 198 1.87 BRC Drinking Water Not Planned CRC Not Planned Mot Dlanned 15000

DIET	Not Flamed
SCERT/DTFRT	Not Planned
SIEMT	Not Planned
MIS Centre	Not Planned
ECE Centres	Not Planned
Hostel	Not Planned
Boundary Wall - Primary Schools	. Not Planned

<sup>\*</sup>Targets are revised to adjust extra cost of BRC buildings.

#### APPOINTMENT IN PROJECT INSTITUTIONS

TABLE-II

•	- Total Planned for 7 years	Total completed till date	% Female till date	Planned for current year	Completed for current year	% Female of current year
Primary Schools teachers	8081	3698	30	3258	1785	30
Cluster - Teacher	-	-	· <u>-</u>	2962	2962	1
SIEMT- Training Staff	29	2	0	-	-	-
DIET - Training Staff	-	-	_	-	-	-
ECE - Instructors	17248	7711	' 100	5652	4412	100
SPO - Staff	54	52	33	· <u>-</u>	_	-
DPO - Staff	247	198	11	-	_	-

Note. '-' data not applicable.

#### TRAINING IN PROJECT INSTITUTIONS

TABLE-III

,	Total Planned 94-97	Total Completed till date	Planned on the current year 1997-98	Completed in current year	Remarks
Master Trainers/ Resource Persons	1980	1980	7.92	792	Actual 1980 was the target for 94-97
Cluster Staff	2962	2962	165	-	Add. cluster in 97-98
Teachers **	96367	91227	67881	-	Target varies from yr. to yr.
Head Master	2962	2962	16,5	· -	Add clusters in 97-98
AS/NFE Instructor	4969	4969	7920	-	
SSK/ ECE Instructor	7661	7164	7164	-	v
VEC Member/ NGO Leaders/ Activists	139690	139690	431955	-	
Admin/Managers	-	-	-	-	

Note: Previously in column 1, 7 year Target as per EFC used to be shown. Now we are showing only 1994-97 targets.

### FLOW OF FUNDS FUND SPENT

TABLE IV

#### (Amount in Lakhs)

		1 (A Kinodiit iii			
	94/95	95/96	96/97	97/98	TOTAL
State Intervention	209.94	384.46	407.50	25.32	1027.21
Guna	101.25	320.13	341.03	16.85	779.26
Tikamgarh	84.99	271.46	266.00	1.48	623.93
Chhatarpur	93.43	328.20	378.04	2.65	802.32
Panna	69.33	234.93	225.30	3.38	532.94
Satna	93.73	292.70	333.80	6.37	726.60
Rewa	, 107.17	402.21	430.90	1.57	941.85
Shahdol	134.96	416.85	515.51	13.42	1080.74
Sidhi	101.12	227.71	395.55.	16.00	740,38
Mandsaur	103.80.	385.00	300.91	5.70	795.40

Upto 30.06.97

Disbursement Claims	841.20	6138.83	9515.74	812.37	17308.14
Total	2455.65	6697.25	7731.33	256.77	17141.00
Rajnandgaon	141,29	426.12	429.10	17.70	1014.21
Raigarh	168.87	. 425.16	490.62	39.83	1124.47
Bilaspur	232.45	454.92	585.79	48.57	1321.73
Sarguja	248.47	336.07	559.04	5.76	1149.33
Betul	104.12	273.55	334.03	. 3.76	715.45
Raisen	85.09	250.02	342.57	8.19	685.86
Sehore	76.61	285.10	270.47	11.69	643.87
Rajgarh	86.36	317.36	307.05	7.08	717.85
Dhar	122.29	356.30	485.58	14.46	978.63
Ratlam	90.39	309.01	332.53	7.01	738.94

## PROCUREMENT (CONTRACT VALUE)

TABLE-V (Amount in Lakhs)

	94/95	95/96	96/97	97/98	Total
ICB	-	-	-	-	-
LCB	-	-	-	-	
Shopping	472.30389	83.77705	183.21383	0.7141	740.00887
Other	-	-	- ,	t =	-
Total	472.30389	83.77705	183.21383	0.7141	740.00887

#### **FUNDS**

TABLE-VI

(Amount in crores)

	Received	Spent	
Total	209.83	171.41	

Note: '-' data not applicable.

## CIVIL WORKS COMPLETED (SINCE THE PROJECT START)

#### TABLE-VII

	New Schools Built	Number of additional Classrooms Built	BRCs Built	CRCs Built
Total	1715	998	, 190	Not Applicable

#### TEACHER TRAINING INDICATOR

#### TABLE-VIII

	Appointed	Trained	Workbooks Printed
Madhya Pradesh ·	3698	3698	Yes

#### **STUDIES**

#### TABLE-IX

	Total Planned	Total Completed	Current Year Planned	Current Year Completed	Remarks
Baseline Survey	19	19	30	30	
Research studies	-	-	. •	-	-

Note: '-' data not applicable.

## **EDUCATION INDICATORS IN PROJECT DISTRICTS**

Table X

		Total		-	SC	:	ST			
	Male	Female	Total	Male	Female	Total	Male	Female	Total	
Primary Students	1791572	1289511	3081083	311711	204696	516407	355546	236675	592221	
NFE Students	*	*	*	*	*	*	*	*	*	
ECE Centers (Students)	*	*	*	*	*	*	*	*	*	

Note Data is for the year 1995-96

1996-97 data is not yet available

## MAHARASHTRA

## **CIVIL WORKS**

TABLE -I

	,				<u> </u>		·			··		,		IADLE -I
Type of construction		,1994-95			1995-96		1996-97		Current Year *		Projection for the Current Quarter		Remarks	
	Planned	in Progress	Completed	Planned	ln Progress	Completed	Planned	ln Progress	Completed	In Progress	Completed	To be completed	Not completed	
New Building - Primary Schools	- 14	()	0	267	Ò	()	160	379	22	371	14	5()	32,1	
Existing School without Building	-	-		-	-	-	•	-	-	-	-	-	<b>49</b>	
Addl Class-rooms - Primary Schools	()	()	0 .	326	0	()	691	935	54	899	36	100	799	
Renovation/Repair - Primary Schools				460	-	-	1764	250	410	235	15	35	200	
Toilets	()	0	0.	2500	0	0	0	868	990	536	551	36	500	
Drinking Water	50	0	()	115	0	0 ,	125	51	239	237	35	50	187	
BRC	0	0	()	28	0	()	0	31	()	31	0	0	0	
CRC	•	-	<u>-</u>	-	-	-	-	•	-	-		-	-	
Boundary Wall - Primary Schools	()	()	()	0	()	()	85	0	60	0	()	0	()	
DIETs (Hall)	()	()	0	()	0	0	1	0	0	0	()	0	()	
MIS centre	7	()	5	()	0	0	0	0	0	0	. 0	()	0	
Hostels	t:	()	()	1	0	О,	0	0	0	0.	O	0	()	
SCERT/DTERT					-			•	Not I	Planned	<u> </u>	<u> </u>	**************************************	<u> </u>
SIEMI						,	۰ ,	The state of the s	Not I	Planned		segge gar yar di dite diketani. Nasa		THE STATE OF STREET
ECE Centres		Not Planned												

## APPOINTMENT IN PROJECT INSTITUTIONS

TABLE-II

	Total Planned for 7 years	Total completed till date	% Female till date	Planned for current year	Competed for current year	% Female for current year
Primary Schools teachers	1967	1658	19	-	-	
Cluster - Teacher	256	249	-	-	-	-
SIEMT- Training Staff	14	14	-	-	-	· <u>-</u>
DIET - Training Staff	55	37	-	55	37	•
ECE - Instructors	8422	8422	_	172	172	-
SPO - Staff	57	43	26	, 14	1	-
DPO - Staff	183	148	11	35	-	-

## Training/Workshop/Seminar

TABLE -III

S	he	et	-	1

Training for	Type of training		1994-95		T	1995-96		<u> </u>	1996-97		1	1997-98	
Training for	Type of training	Duration	Planned	Completed	Duration	Planned	Completed	Duration	Planned	Completed	Duration	Planned	Completed
1. MasterTrainers/	a. Minimum level of learning	5	5	5	5	6	6	3-10	224	219			
ResourcePersons	b Joyful learning	6	1180	1180	-		-		-	-			
	e Teaching-learning Process	5	9	9	-		•	2-3	138.	133			
	d. Teaching-learning material	3	9	9	5	2	2	-	-	•			
	e Early Childhood Education	12	87	87	12	17	17	-	-	•			
	f. Mahila Probodhan Prakalp	3 .	24	24	2-8	84	84	3-5	458	385			
	g Monitoring Machanism		-	-	2	5	5	2-3	59	66			
	h. Capacity Building/ Activation	-	•	-	1-7	89 88	89 88	-	-	-			
	i. Micro Planning		-	-	-	-		5	54	55		1	

## Training/Workshop/Seminar

TABLE -III

Sheet - 2

aining for	Type of training		1994-95			1995-96			1996-97	•	1997-98		
		Duration	Planned	Completed									
BRC Staff	a. Minimum level of learning	3	70	70	3-6	174	174	2	25	25			
	b Joyful learning	3	42	42	2-3	93	93	-	-	•-			
	c.Teaching-learning Process	-	-,	-	3-4	72	72	3	21	21			
	d. Teaching-learning material	1-4	574	574	1-5	334	334	3	102	97		1	
	e.Early Childhood Education	5	14	14	12	114	. 114	-	-	-			
	f. Mahila Probodhan Prakalp	•	•	•	2-3	241	241	1-3	392	371	,	ı	
	g. Capacity Building/ Activation	-	-	-	-	-	-	1	37	29			
CRC Staff	a. Minimum level of learning	-	-	-	1-3	6960	6960	2-3	659	609			
	b. Joyful learning	3	53	51	•	•	-	-	-	-			
	c.Teaching-learning Process	•	-	•	-	-	•	3	5594	429			
	d Teaching-learning material	1	544	544	5	99	99	-	-	-			
	e.Early Childhood Education	3	154	.154	-	-	•		-	-			
	f. Monitoring Machanism	1	128	128		•	•	3	639	590			
	g. Capacity Building/ Activation	-	-	-	1-4	81199	81199	-	•	-			
	h. Micro Planning	-	-	-	3.	147	147	•	-	-			

## Training/Workshop/Seminar

TABLE -III

Sheet - 3

Training for	Type of training		1994-95			1995-96		1996-97			1997-98		
		Duration	Planned	Completed	Duration	Planned	Completed	Duration	Plannod	Completed	Duration	Planned	Completed
1 Teachers	a. Minimum level of learning	1-3	17157	17157	1	3176 .	3176	1-10	53400	49736			
	b. Joyful learning	l	18511	18511	3-10	13723	13723	-	-	•			
	c.Teaching-learning Process	-	-	-	-	-	-	1-7	59199	59114			
	d Teaching-learning material / Self learning material	•	-	-	1	9034	9034	3-10	26740	26740			
•	e Early Childhood Education	1 .	1540	1540	-	-	•	•	• .	-			
	f Monitoring Machanism		-	-	•	-	•	3	937	921			
2. Head Masters	a. Monitoring Machanism	-	•	-			_	3	126	122			<u></u>
3. NFE Instructors	a. Minimum level learning	·		-	•	-	•	5-10	1569	1372			
4. ECCE	a Minimum level learning	-	-	-	-	-	-	3-10	2015	2003		,	
	b. Early Childhood Education	-	-		3-5	1949	1949	-	-	-			
5. Training for Others	a. Minimum level of Learning		4	4	-	,	•	2	33	33			
	b. Capacity Building/ Activation		139	139									

## Training/Workshop/Seminar

TABLE -III

5	h	•	et	١.		4
	11	•	•		-	7

raining for	Type of training	1	1994-95		l	1995-96		1996-97			1997-98		
		Daration	Planned	Completed	Duration	Planned	Completed	Duration	Planned	Completed	Duration	Planned	Completed
VEC Members	a. Minimum level of learning	3	25	24									
NGO Leaders/	b.Joyful learning	2	280	280								•	
Activists	e Teaching-learning Process	1	12190	12190									
	d Teaching-learning material	1 ,	6500 -	6500									
	e Capacity Building/ Activation	•	-	-	1-3	3000	3000	3	25	25			
Administrative Managers	a. Minimum level of learning	2	32	32	. •	-	-	3	177	177			
•	b.Joyful learning	3	40	40									70
	c Teaching-learning Process	12	. 59	59									
	d. Teaching-learning material	12	138	138						,			
	e Early Childhood Education	3	5	5						•			
	f. Capacity Building/ Activation	. 4	5	5			,						
	g. Monitoring Machanist	3	5	5	1-3	22,	22						
	h Capacity Building/ Activation	-	-	-	2-12	37	37	, -	-	-			
	i. Training Methodology	•	-	-	5	45	45						
	1. Micro Planning	-	-	-	3	38	38	-	-	-		1	1

#### **FLOW OF FUNDS**

#### **FUND RECEIVED**

TABLE IV

(Amount in Lakhs)

State	199	4-95	1995-96		1996-97		199'	7-98	TOTAL
Implementation	GOI	STATE	GOI	STATE	GOI	STATE	GOI	STATE	
Society	826.88	229.86	1293.83	545.69	2529.92	0	1461.88	422.32	7310.38

Funds Received upto 31-07-97

#### **FUND SPENT**

Fund Spent	1994-95	1995-96	1996-97	1997-98 UPTO 30.06.97	Total
State Component	47.43395	76.54797	316.56543	27.34626	467.89361
Aurangabad	57.25000	242.18000	774.51000	56.35592	1130.29592
Latur	52.91843	169.70263	582.91940	60.48531	866.02583
Osmanabad	70.84152	471.25014	715.52399	46.95382	1304.56947
Nanded	54.73892	317.00418	474.76385	104.72592	951.23287
Parbhani	78.42675	310.81617	593.67567	66.29774	1049.21633
Total Spent	361.60957	1587.50109	3457.9584	362.16497	5769.23403

Expenditure of Rs.21.31479 lakhs not entered in PMIS data

## PROCUREMENT (CONTRACT VALUE)

TABLE-V

	94/95	95/96	96/97	97/98	Total
ICB	-	-,	63.57	· , -	63.57 ·
NCB	-	-	56.27	9.59	65.86
Shopping	9.40	131.26	154.39	3.54	298.59
Forzced Accounts	· <u>-</u>	49.62	46.56	2.23	98.41
Community 'Participation	-	291.29	1685.21	111.87	2088.37
Total	9.40	472.17	2006.00	127.23	2614.80

Updated status as provided by State

Note: '-' means Nil

#### **FUNDS**

TABLE-VI

	Received	Spent
Total	Rs.7310.38 Lakhs	Rs.5769.23 Lakhs

Funds received upto 31-07-97

## **CIVIL WORKS COMPLETED (SINCE THE PROJECT START)**

TABLE-VII

	New Schools Built	Number of additional Classrooms Built	BRCs Built	CRCs Built
Total	36	90	0	•.

#### **TEACHER TRAINING INDICATOR**

TABLE-VIII

	Appointed	Trained	Workbooks Printed		
Total	27667 (42131)*	22638	-		

Figures in the brackets & figures in the Appointed column includes teachers from private, municipal schools and Std.V teachers attached to secondary schools

#### **STUDIES**

TABLE-IX

	Total Planned	Total Completed	Current Year Planned	Current Year Completed	Remarks
Baseline Survey	4	. 4	-	•	•
Research studies	5	5	11	Nil	3 Baseline Studies DPEP-II

## TAMIL NADU

## PROJECT PERFORMANCE INDICATOR - TAMIL NADU Upto 30.06.97

## **CIVIL WORKS**

#### TABLE -I

	<del></del>			<del></del>			·			<del>y</del>			ABLL	2 -1	·
Type of construction		1994-95			1995-96	,		1996-97		C	urrent Yea	ar *	the C	ction for Current arter	Remarks
	Planned	In Progress	Completed	Planned	In Progress	Completed	Planned	In Progress	Completed	Planned	in Progress	Completed	l'o be compl eted	Not complet ed	
New Building - Primary Schools	156	×	148	388	105	280	256	197	36	31		-	173	149	
Headquarter Training Centre	l	1	-	-		·		-			-	-	1		-
Drinking Water	227	130	97	538	268	·	289	197		34	-	-	270	128	
BRC	71	13	155		-	-		-				-	13	-	-
DIET		-	-			·	1	-	-				1		-
BRC 11 Floor		-				·	4	4			-	-	4		
Existing School without Building						Not .	Planned								
Toilets						Not	Planned .								
Renovation/Repair - Primary Schools						Not	Planned						-		
SCERT/DTERT						Not	Planned								
CRC						Not	Planned		•			-			
Boundary Wall - Primary Schools						Not	Planned								
Addl. Class-rooms - Primary Schools		Not Planned													
SIEMT		Not Planned													
MIS Centre	^					Not 1	Planned							***	•
ECE Centres		<del></del>				Not I	Planned		9						• • • • • • • • • • • • • • • • • • • •
Hostel			· · · · · · · · · · · · · · · · · · ·			Not 1	Planned		i						

## PROJECT PERFORMANCE INDICATOR - TAMIL NADU Upto 30.06.97

## **APPOINTMENT IN PROJECT INSTITUTIONS**

TABLE-II

Description	Total Planned for 7 years	Total completed till date	% Female till date	Planned for current year	Competed of current year	% Female for current year
Primary Schools teachers	-	-	-	-	•	•
BRC Coordinator		-	-	-	•	-
CRC Co-ordinator	-	-	-	-	•	-
SIEMT- Training Staff	-	-	· _	-	•	<del>-</del>
DIET - Training Staff	-	-	<b>-</b> ·	12	•	-
ECE - Instructors	56 .	51	67.40	6	*	<del>-</del>
SPO - Staff	3100	-	-	1026	-	-
DPO - Staff	301	300	38.89	-	-	<u>-</u>

Updated status as provided by State

## PROJECT PERFORMANCE INDICATOR - TAMIL NADU Upto 30.06.97 Training/Workshop/Seminar

TABLE -III

Training for	No.	0. 1994-95 1995-96		1996-97		199	Remarks			
	of					,				
	Days									
		Planned	Completed	Planned	Completed	Planned	Completed	Planned	Completed	
State Resource Teachers	2	40	40	-		-	-	40	-	-
Master Trainers DIET/ BRCs	5	165	54	288	288	216		432	-	-
Educational Administrators	2	345	•	7638	90	-	-	252	-	
Head Masters	5	-	-	6921	3523	3600	-	160*	· -	-
Teachers	6	-	-	19998	19998	14000-	10471	280*	-	-
AS/NFE	5	-	-	624	738	312	312	1800	-	-
ECE/PTA/VLC/NGO	2	278*	-	26*	27*	-	•	750*	-	-
Special Coaching Classes	2	-		-	-	-		72*	-	-
Sensitising Teacher-Gender Bias	2	-	-	-	-	72*	-	_	-	-
Orientation Tribal (Trs.)	2	-	-	-	-	14*	-	-	_	-

<sup>\*</sup> Batches

## PROJECT PERFORMANCE INDICATOR - TAMIL NADU Upto 30.06,97

## **FLOW OF FUNDS**

#### FUND RECEIVED

TABLE IV

(Amount in Lakhs)

	93	3/94	94/95		95/96		96/97		TOTAL
	GOI	STATE	GOI	STATE	GOI	STATE	GOI	STATE	
Tamil Nadu	50.00	•	787.28	138.93	2138.65	377.41	1174.00	128.69	4794.96

#### **FUND SPENT**

TABLE-IV Figures are in Lakhs of Rupees

District	1994-95	1995-96	1996-97	Total
State Component	81.81492	119.12320	50.33593	251.27405
Dharmapuri	188.86915	428.34043	211.88613	829.09571
South Arcot Vallalar	308.25286	555.24059	160.63279	1024.12624
Thiruvannam <b>a</b> li	169.69584	416.23688	109.32675	695.25947
Total Spent	748.63277	1518.9411	532.18160	2799.75547

## PROJECT PERFORMANCE INDICATOR - TAMIL NADU Upto 30.06.97

## PROCUREMENT (CONTRACT VALUE)

TABLE-V

	93/94	94/95	95/96	96/97	Total
ICB			-	-	. •
LCB	-	20.000	59.040	20.91	99.95
Shopping	-	151.410	271.495	5.41	428.315
Other	-	3.382	10.534	261.18	275.096
Total		174.792	341.069	287.50	803.361

#### **FUNDS**

TABLE-VI

	Received	Spent
Tamil Nadu	4794.96	2799.566

## PROJECT PERFORMANCE INDICATOR - TAMIL NADU Upto 30.06.97

## CIVIL WORKS COMPLETED (SINCE THE PROJECT START)

TABLE-VII

	New Schools Built	Number of additional Classrooms Built	BRCs Built	CRCs Built
Tamil Nadu	464	-	58	7

## **TEACHER TRAINING INDICATOR**

TABLE-VIII

	Appointed	Trained	Workbooks Printed
Tamil Nadu	. •	19998	-

#### PROJECT PERFORMANCE INDICATOR - TAMIL NADU

Upto 30.06.97

#### **STUDIES**

#### TABLE-IX

	Total Planned	Total Completed	Current Year Planned	Current Year Completed	Remarks
Baseline Survey	3	3		<u>-</u>	Baseline, Social Assessment and Finance Study completed for Phase - II
Research studies	40		-	_	Preliminary works completed
Finance Study	-	-	•		
Social Assessment	-		-	-	

Updated status as provided by State

NIEPA DC

#### HBRARY & DUCUMENTATION CENTER

Jational issitum if Educational Plana and Administration. 17-B. mr Aurobindo Marg.

New talbi-118016 DOC, No.....